



Field Observation Report No. 13

Date: 5/1/10 - 5-19-10
Project: Bharatiya Temple
Observer: Douglas Necci AIA

Activity Observed:

1. Interior gyp. brd. partitions 80% complete.
2. Interior gyp. brd. ceiling 90% complete.
3. Ceiling grids 25% complete.
4. Trim, crowns, base, etc. 80% complete.
5. Upper level painting 75% complete.
6. Tile floors 15% complete.
7. Tile walls 80% complete.
8. Marble sills 15% complete.
9. Granite panels, exterior, 80% complete.
10. Elevator, 90% complete.
11. Concrete steps, east porch and corridor, 100% complete.
12. EIFS, just starting.
13. Flashing under mold 1 in progress.
14. Zinc primer re-paint on exterior columns 95% complete.







Incorrect layout - to be removed



Removal in progress



Repaired floor - OK





Elevator



Grand Stair



