



Field Observation Report No. 10 (January)

Date: 1/5/10 - 1/31/10
Project: Bharatiya Temple
Observer: Douglas Necci AIA

Activity Observed:

1. Grand stair slab on grade completed. Masonry work on grand stair progressing. Formwork for grand stair treads and risers begun. Lower and mid flights of grand stair poured and forms removed by 1/27/10.
2. Rough plumbing progressing, 30% complete.
3. Metal ceiling framing in Mahamandap progressing, 80% complete.
4. Steel at east stair begun, 65% complete by 1/20/10.
6. Rough electrical progressing, 20% complete.
7. Metal studs on exterior Mahanandap and Rotunda walls progressing, 80% complete.



1/5/10



1/5/10



1/5/10



1/13/10



1/13/10



1/13/10



1/15/10



1/15/10



1/20/10



1/20/120

