



Field Observation Report No. 11 (February)

Date: 2/3/10 - 2/27/10

Project: Bharatiya Temple

Observer: Douglas Necci AIA

Activity Observed:

1. Grand stair cast in place concrete complete.
2. Deity area ceiling framing 25% complete.
3. Gypsum board "beams" in Mahamandap 85% complete.
4. Crown molding mock-up approved.
5. Wood blocking at deity alcoves begun, 30% complete.
6. Crane accident occurred. Toran steel ruined. No other damage to building observed.
No injuries. Vicinity was immediately barricaded by superintendent.





