



Field Observation Report No. 9 (December)

Date: 12/3/09 - 12/31/09

Project: Bharatiya Temple

Observer: Douglas Necci AIA

Activity Observed:

1. Roof conductors 80% complete. Insulation 15% complete.
2. Masonry on east stair progressing, 50% complete.
3. Masonry on lower level starting, 10% complete.
4. Masonry at exterior base progressing, 80% complete.
5. Ductwork in upper level 75% complete.
6. Masonry on elevator shaft progressing.
7. Gaps between columns and masonry noted; mason to point up or use sealant.
8. Metal framing at ceiling and clearstory begun, 10% to 15% -complete.



12/3/09



12/3/09



12/3/09



12/10/09



12/10/09



12/31/09



12/31/09



12/31/09

